

Education Capital Project Updates

Date: 6/23/2025

Project	Project Status	Updates from Subcommittee Items	Timeline	Budget Notes
Storage Tank Project	DRS, PFE and BHS removals have started; BES to be closed in place		July 31 expected completion	Budget funds remain for Rosman Area tank replacements
BHS Scope #1	DPI Review complete 6/18; Contract signed with GC, start date pending		Updating with GC	In Budget
BHS Scope #2	Architect reviewing historical drawings and scope		Hire CMAR- August	In Budget
Rosman Area Scope	Architect reviewing historical drawings and scope		Hire CMAR- August	In Budget
Brevard Area Scope	Architect reviewing historical drawings and scope		Hire CMAR- August	In Budget
RHS Retaining Wall	Project Manager reviewed prior site plans and recommending regroup with McGill to modify. Site stormwater issue needs more comprehensive solution	Requested by TCS to be managed by project manager	Target revised budget by July board meetings by McGill	May need budget revision