

Education Capital Project Updates

Date: 7/14/2025

| Project | Project Status | Updates from Subcommittee Items | Timeline | Budget Notes |
|-----------------------------|---|--|---|------------------------------------|
| Storage Tank Project | DRS, PFE, BMS, BHS tank 1 removed. BES and BHS tank 2 closed in place. Seed/Straw complete. PFE Sidewalk put back and asphalt walkpath repair, BHS asphalt edge repair and clean up forthcoming | | 7/31 expected completion for Brevard Area. RHS damaged underground tank from S&ME study to be replaced by end of October and temp tank removed. | In Budget |
| BHS Scope #1 | Demo of electrical and old heating system has started, Temporary roof shoring is in place to start roof demo. Got started with roof demo 7/14. | | Estimate by end of October based on DPI delay | In Budget |
| BHS Scope #2 | Architect reviewing historical drawings and scope. Additional data being gathered | | Hire CMAR- August / Under contract September | In Budget |
| Rosman Area Scope | Architect reviewing historical drawings, scope and doing more site data gathering at RES, RHS/RMS with LS3P/Engineers | | Hire CMAR- August / Under contract September | In Budget |
| Brevard Area Scope | Architect reviewing historical drawings and scope | | Hire CMAR- August / Under contract September | In Budget |
| RHS Retaining Wall | Evaluating with LS3P to determine possible larger fix based on RHS Site review. | 6/23 - TCS requested to be managed by project manager. | Expect Evaluation in August | May need budget and scope revision |

|

|