

## Education Capital Project Updates

Date: 7/21/2025

Project	Project Status	Updates from Subcommittee Items	Timeline	Budget Notes
<b>Storage Tank Project</b>	DRS, PFE, BMS, BHS tank 1 removed. BES and BHS tank 2 closed in place. Seed/Straw complete. PFE Sidewalk put back and asphalt walkpath repair, BHS asphalt repair and clean up still needed		7/31 expected completion for Brevard Area. RHS damaged underground tank from S&ME study to be replaced by end of October and temp tank removed.	In Budget
<b>BHS Scope #1</b>	Demo of electrical and old heating system is completed. Got started with roof demo 7/14 and replacement roofing install began 7/18.		Estimate by end of October based on DPI delay	In Budget
<b>BHS Scope #2</b>	Architect reviewing historical drawings and scope. Additional data being gathered		Hire CMAR September	In Budget
<b>Rosman Area Scope</b>	Architect reviewing historical drawings and scope. Additional data being gathered		Hire CMAR September	In Budget
<b>Brevard Area Scope</b>	Architect reviewing historical drawings and scope. Additional data being gathered		Hire CMAR September	In Budget
<b>RHS Retaining Wall</b>	Evaluating with LS3P to determine possible larger fix based on RHS Site review.	6/23 - TCS requested to be managed by project manager.	Expect Geotech Evaluation Results in early October	May need budget and scope revision

|

|