

Commissioners' Capital Project Update



FIXING Transylvania Schools

September 2025

Education Capital Project Updates Date: 9/22/2025									
Project	Project Status	Updates from Subcommittee	Timeline	Budget Notes					
	Rosman Area Schools underground storage tanks will be replaced next summer. RHS underground								
	tank was delayed due to insurance and will be done								
	in summer with other tanks. S&ME will pick up								
	additional mobilization costs for refueling and any		TCH, RES, RMS/RHS will be done in summer of						
Storage Tank Project	extra work related to temporary tank.		2026 Estimate by end of October for substantial	In Budget					
			completion by general contractor based on DPI						
			delay. Push at lobby area to get completed for						
			student coordination. Mechanical Unit scheduled						
			now to be set this week. Old gym owner floor prep						
	GC TPO roofing dried in at Lobby Roof / Re-pointing brick, window install, electrical rough in and siding is		work and TPO roof at gym being completed week of 9/22 / GC contract work being closely						
	ongoing / Final Painting ahead of Flooring prep down		coordinated with flooring. Occupancy expected						
BHS Scope #1	to exterior windows inside gym is complete		end of November	In Budget					
			Blum was selected by subcommittee as CMAR						
	Anabitant in anhancetic design (2D Conneils		8/27 / Hire CMAR September - Contract in Reveiw						
	Architect in schematic design / 3D Scanning complete and working on 3D baseline model of		with County Attorney / 3D Baseline Model of existing conidtions complete / Schematic design						
	existing scope / EC Wing Emergency Roof		progress review by end of September / EC Wing						
	Replacement moving forward - The General		estimated substantial completion mid November						
	Contractor has been working with structural		based on extra work with existing site conditions /						
	engineer on existing site conditions and getting		Roof Demolition complete / Pricing options on						
BUC Coope #2			AHU EC alternate work ongoing - Working with	In Budget					
BHS Scope #2	place Architect in schematic design / 3D Scanning	as CMAR	electric and mechanical engineers on options. Blum was selected by subcommittee as CMAR	In Budget					
	complete and working on 3D baseline model of		8/27 / Hire CMAR September - Contract in Review						
	existing conditions complete / RES - Geotech Report		with County Attorney / 3D Baseline Model of						
	found no voids just soft dirt 3-5 feet down,		scope areas by mid September / RHS old gym floor						
	Documented seismic activity was too weak to trigger		settlement underneath - no voids to initiate						
	ground rupture; Structural Assessment - Differential		immediate concerns / RES stair step crack fix recommendation - Received Geotech 9/12.						
	Foundation settlement is problem - no immediate safety problem but suggests monitoring certain		Structural engineer assessment received 9/19 /						
	cracks - Fix recommendations suggested for	8/27 - Selected Blum	Schematic design progress review by end of						
Rosman Area Scope	subcommittee review.	as CMAR	September	In Budget					
			Blum was selected by subcommittee as CMAR						
	A tribution of the state of the		8/27 / Hire CMAR September - Contract in Review						
	Architect in schematic design / 3D Scanning complete and working on 3D baseline model of		with County Attorney / 3D Baseline Model of scope areas by 9/12 of existing conditions /						
	existing conditions complete / schematic design	8/27 - Selected Blum	schematic design progress review by end of						
Brevard Area Scope	progress review by end of September	as CMAR	September September	In Budget					
	Stormlines from most recent 2018 survey near old								
	gym determined to be incorrect; Renovations to old		Working with Architect/Civil Engineer to advice	May need					
DUC Dataining Mc "	gym in 2009 did not address storm piping in	to be managed by	steps for this project in coordination with larger	budget and					
RHS Retaining Wall	renovation efforts	project manager	Rosman Area Scope.	scope revision					

CREATING Jobs and Safe Community

New space for growing businesses and upgrading public safety

- √ *Sylvan Valley Industrial Bldg Phase 2 Complete
- □ *Hart Road Emergency Access Flood Mitigation Construction started, fall completion
- ☐ Courthouse at Public Safety Complex Design Development submission completed this week. Final Construction Documents on track to be completed Spring 2026
- □ *Library Amphitheater Cover- Canopy ordered





PROTECTING Transylvania Natural Resources

Clean water, sanitary sewer, solid waste disposal and restore streambanks

- √ *Water and Sewer Access on US 64 corridor to Rosman
- √ *Upper Transylvania Engineering Study for Rosman Burlingame System
- √ *Emergency Water Protection Streambank Restoration complete
- *Water System Interconnection for Town of Rosman and City of Brevard for emergencies.

		Funding	Project	вос	Beneficiary	
Year	Project	Sources	Cost	allocated?	_	Notes
Teal	Watershed Study	Sources	CUST	allocateu:	System	Notes
	and Permitting	2022 DEQ				Once approved by state and watershed adopted, will
	for approx 7 mil	Infrastructure			Broverd and	protect water quality for future intake with watershed
2023-2025	gal/day ability	Grant	\$385,000	Vac	Rosman	restrictions primarily on public land.
2023-2023	gav day ability	Oranic	ψ303,000	163	Nosiliali	Morris Road is owned by the City of Brevard. The
	Morris Road	2022 DEQ				stormwater improvements will improve stormwater
	Stormwater	Infrastructure				drainage and add curb and gutters. Construction in
2024 2026	Improvements	Grant	\$546,500	Voc	Brevard	2026 and must be closed out by Dec 2026
2024-2020	improvements	Grant	φ540,500	163	Dievalu	Pretreatment of leachate at the landfill before
						disposal in the Rosman system will lessen the BOD
						load from leachate on the system. This will also
						prepare the landfill for pending compliance on
		2022 DEQ				substances that cannot be put into wastewater
	Landfill Leachate	Infrastructure				and/or discharged. Can be added to later to address
2024 2026	Pre-treatment	Grant	\$1,292,000	Voc	Rosman	
2024-2020	Fie-tieatinent	Giaiit	\$1,292,000	162	NUSIIIaii	PFAS as those regulations increase. Initial application for RDA grant was \$3 million (2023)
						with commissioners approving \$600k match. County
						revised commitment to \$800k in Nov 2024 because
						· · · · · · · · · · · · · · · · · · ·
						city requested county commit match plus any
						additional cost with old estimate. Revised estimate
						prepared by county at \$3.7 million so additional
						\$500k from county likely needed and county
		O'L EDA				commitment was for extension to serve expansion of
		City EDA grant				Pisgah Labs. Update from City Manager indicates
		\$2.4 million;				ongoing discussions with Pisgah Labs. Pisgah Labs
	Extension of	revised BOC				would have to pretreat onsite and they are evaluating
	Water/Sewer to	approval up to	40 700 655	.,		if pretreatment and sewer expense versus haul offiste
2025	Pisgah Labs	\$800k	\$3,700,000	Yes	Brevard	for disposal.
	Gallimore Road					Improves section that serves approximately 1/3 of
	sewer	2000 250				City sewer customers and relocates line to county
	improvements/B	2022 DEQ				property easement that will allow for Boys and Girls
	oys and Girls	Infrastructure	4070 555	.,		Club planned expansion and connect to City
2025-2026	Club	Grant	\$370,000	Yes	Brevard	Gallimore Rd pump station project.