

Commissioners' Capital Project Update



# FIXING Transylvania Schools May 2025

Step One- Investment in capital projects at all nine schools

- √ Feb 13: Subcommittee approved architect for BHS Scope #1
- ✓ Mar 4: Subcommittee approved architect for BHS Scope #2, Brevard Area Renovation and Brevard Area Renovation
- ✓ Mar 4: BHS Scope #1 Architect Contract Signed to begin project plans
- ✓ Mar 21: Subcommittee Interviews for Project Manager
- ✓ Apr 2: BHS Scope #1 Architect Project Plans submitted to DPI, review time notice of 6-8 weeks received Apr. 9 risking original timeline.
- ✓ April: Architect contracts signed project manager hired
- ☐ May/June: CMAR RFQ, architect site visits and field work

	Status
Projects with County Lead	
BHS Scope #1	DPI review still pending. Architect has submitted responses as of 4/28 and 5/9 and is waiting on approval to revise project timeline.
BHS Scope #2	Subcommittee Approved Architect, contract to be approved 4/28. CMAR RFQ to be released
Brevard Area Renovation	Subcommittee Approved Architect, contract to be approved 4/28. CMAR RFQ to be released
Rosman Area Renovation	Subcommittee Approved Architect, contract to be approved 4/28. CMAR RFQ to be released
Storage Tank assessment, mitigation	Assessment completed. Mitigation recommended for BHS. Proposal for next steps pending. Target removal of Brevard Area Tanks in Summer (all unused)
Projects with TCS Lead (not all projects)	
Rosman Retaining Wall	Funds allocated for construction. Management of project with TCS as requested.
BES Playground	Additional funds approved, contract to be approved.
RES Playground	Contract approved.
HVAC ESSER/County funded project balance	Additional funds will be needed to meet obligations after TCS financial staff have sorted through expenditures to date against signed POs and contracts.
Wrestling Facility	TCS requested architect program review of area beside BHS Scope #1. Guidance forthcoming
RHS/RMS Turf Field	Project underway

Let's Go!!!



### **PROTECTING** Transylvania Natural Resources

#### Clean water, sanitary sewer, solid waste disposal and restore streambanks

- √ \*Water and Sewer Access on US 64 corridor to Rosman
- √ \*Upper Transylvania Engineering Study for Rosman Burlingame System
- \*Emergency Water Protection Streambank Restoration- complete
- \*Water System Interconnection for Town of Rosman and City of Brevard for emergencies. *Boring completed, installation of vault pending.*
- \*New Landfill Cell to extend the life of the County Landfill Constact under review. Anticipated start in two weeks once signed.
- Requesting infrastructure planning docs from Brevard and Rosman for Capital Planning- received City draft
- ☐ Gathering Housing Infrastructure Needs PER information
- ☐ Design underway for Gallimore Rd Sewer, waiting grant info for Pisgah Labs Ext

# **CREATING** Jobs and Safe Community

### New space for growing businesses and upgrading public safety

- \*EMS Main Station Ribbon Cutting Last Week and Open Now!
- \*Sylvan Valley Industrial Bldg Phase 2 Gas line installation and remaining punch-list to complete for permanent CO
- □ \*Hart Road Emergency Access Flood Mitigation *Materials onsite*
- ☐ Courthouse at Public Safety Complex Site layout and elevation renderings coming to BOC in June.
- \*Library Amphitheater Cover- Finalizing budget with Library Foundation, will need a sole source resolution at next BOC meeting

\* Projects with Grant Funds